

POPLAR SPRINGS BALL FIELD COMPLEX RESTROOM FACILITY CONSTRUCTION

Questions & Answers

2-5-10

- 1) What is the height of the building? Please keep in mind that a roll up door generally requires 24" of head room clearance to coil.
17 runs of block or 12' tall.
- 2) Are the ceilings in the restrooms to be sheetrock or lay-in?
Vinyl ceilings (same material as soffit overhangs)
- 3) I assume we will just be applying a sealer over the concrete floors with no floor coverings. Is this correct?
No, this is something RYAA will handle
- 4) Will there be rubber base board on the walls?
No
- 5) Are the sinks wall hung or is there a vanity top?
Wall Hung
- 6) Will there need to be attic insulation?
No
- 7) Will we be providing a stamped footing / foundation plan?
Not sure what this means, but everyone else seems to know what footings they were going to use. We will not have an approved blue print.
- 8) I assume the masonry block will paint and is not pre colored. I built the neighboring gym with Steve Babb of Babb Construction and I think the block on the building was pre colored, but I can't remember. I know Jack Killian with Killian and Clark was the architects for the gym.
We want exterior of building to match gym. No painting interior.