

# POPLAR SPRINGS BALL FIELD COMPLEX RESTROOM FACILITY CONSTRUCTION

## Pre-Bid Meeting - Questions, Answers & Comments

2-10-10

- 4" side by side block wall center with 6" chase wall for plumbing (entry panel by piping)
- Concrete pad to code floor level with current gravel base.
- 300' of electrical trenching for underground piping.
- Auto faucet control on sinks (as well as toilets)
- Panel doors on bathroom stalls
- Door Closers on all doors
- Exterior Lighting to be installed per Catoosa County Building Code Ordinance
- The roof is to be a Standing Seam Roof (24 ga colored metal) to match Existing Gym/Voter Precinct building
- Length of Project – 30 days after NTP
- Pay Requests – Since Project is only 30 days, we expect only 1 or 2
- Warranty Period – 1 year
- Liquidated Damages do not apply to this project
- Award subject to Board of Commissioners' approval and Contract will be with Catoosa County Government