

POPLAR SPRINGS BALL FIELD COMPLEX RESTROOM FACILITY CONSTRUCTION

Questions & Answers

2-10-10

1. Will we be tying to the existing panel in the existing gym or will be installing new service to the building with a new panel? **Existing panel down at the fields in between fields 1 and 2.**
2. If we are installing new service, will the service be overhead or underground? **Service will need to be underground.**
3. Will there be exterior lighting on the building? **Since it will be down by the fields now, you shouldn't need anything on the outside. I think code requires lighting around the entry doors for pedestrians.**
4. Will the roof be screw down or standing seam? I believe the gym had a standing seam roof, however this cost more. **We need to be consistent and match the gym. It is a very small roof, so I can't imagine this being a significant cost delta.**